

Monitoring Period	10 January to 31 January 2019						
Licensee	Burton Contractors Pty Ltd						
Licensee's Address	CAMPBELLTOWN ROAD UPGRADE BETWEEN EAST TOWN CENTRE ROAD AND NEW MACDONALD ROAD						
EPL no	21040						
EPL link	<a href="#">View Licence</a>						
Date Published	4-Feb-19	Monitoring Frequency			Prior to Water Discharge Event		
Note 1: As project is in operation discharge points will come online and go offline from time to time.							
Note 2: NTU is used as a measure in lieu of TSS based on condition of EPL21040							
Sampling Point	Sampling Date	Pollutant	Units of Measure	Sampling Method	Limit	Measurement	Compliant (Yes/No)
Stage 1A Sediment Basin #2 (Chainage 3300)	23-Jan-19	Turbidity	NTU	Turbidity Meter	50 TSS mg/L **See Note 2	4.84	Yes
		pH	pH	pH Probe	6.5-8.5	7.8	Yes
		Oil and Grease	Visible	Visual	No Visible Oil & Grease	Nil	Yes
Stage 1B Sediment Basin #1 (Chainage 2820)	23-Jan-19	Turbidity	NTU	Turbidity Meter	50 TSS mg/L **See Note 2	22.7	Yes
		pH	pH	pH Probe	6.5-8.5	8.0	Yes
		Oil and Grease	Visible	Visual	No Visible Oil & Grease	Nil	Yes