

Monitoring Period	1 to 31 March 2019						
Licensee	Burton Contractors Pty Ltd						
Licensee's Address	CAMPBELLTOWN ROAD UPGRADE BETWEEN EAST TOWN CENTRE ROAD AND NEW MACDONALD ROAD						
EPL no	21040						
EPL link	View Licence						
Date Published	1-Apr-19	Monitoring Frequency			Prior to Water Discharge Event		
Note 1: As project is in operation discharge points will come online and go offline from time to time.							
Note 2: NTU is used as a measure in lieu of TSS based on condition of EPL21040							
Sampling Point	Sampling Date	Pollutant	Units of Measure	Sampling Method	Limit	Measurement	Compliant (Yes/No)
Stage 1A Sediment Basin #2 (Chainage 3300)	19-Mar-19	Turbidity	NTU	Turbidity Meter	50 TSS mg/L **See Note 2	11.29	Yes
		pH	pH	pH Probe	6.5-8.5	8.2	Yes
		Oil and Grease	Visible	Visual	No Visible Oil & Grease	Nil	Yes
Stage 1B Sediment Basin #1 (Chainage 2820)	19-Mar-19	Turbidity	NTU	Turbidity Meter	50 TSS mg/L **See Note 2	18.46	Yes
		pH	pH	pH Probe	6.5-8.5	8.5	Yes
		Oil and Grease	Visible	Visual	No Visible Oil & Grease	Nil	Yes
Stage 1A Sediment Basin #2 (Chainage 3300)	25-Mar-19	Turbidity	NTU	Turbidity Meter	50 TSS mg/L **See Note 2	16.11	Yes
		pH	pH	pH Probe	6.5-8.5	8.3	Yes
		Oil and Grease	Visible	Visual	No Visible Oil & Grease	Nil	Yes
Stage 1B Sediment Basin #1 (Chainage 2820)	25-Mar-19	Turbidity	NTU	Turbidity Meter	50 TSS mg/L **See Note 2	26.2	Yes
		pH	pH	pH Probe	6.5-8.5	7.3	Yes
		Oil and Grease	Visible	Visual	No Visible Oil & Grease	Nil	Yes